

# VOC Content Test Certificate

Monday April 11<sup>th</sup>, 2011

Manufacturer: Construction Chemicals Pty Ltd (135-147 Cormack Rd, Wingfield, SA)

Sample Description: Primebond

Date Tested: March 2011 (Tested by FORAY Laboratories – NATA Accreditation 1231)

Test Method: SCAQMD Method 304-91 Determination of Volatile Organic Compounds (VOC) in Various Materials as referenced by South Coast Air Quality Management Division (SCAQMD) Rule 1168

Test Data:

<b>Specification</b>  <b>Green Building Council of Australia Green Star Office Design V3 IEQ-13</b>	<b>Primebond</b>
Sub-floor adhesive  50 grams per Litre as VOC content material	<b>&lt;1 grams per Litre as VOC content per material</b>



Dr. Vyt Garnys  
PhD, BSc(Hons) AIMM, ARACI, ISIAQ  
ACA, AIRAH, FMA  
Managing Director and Principal Consultant

F1103-17